

# Training Checklist



Trainee Printed Name: \_\_\_\_\_ Date \_\_\_\_\_

Trainee Email Address: \_\_\_\_\_

**The Crossville Laminam Installation Manual is required to complete this form. Read, discuss and review all sections before allowing installer to check off the line boxes and initial the completion box.**

**1. The Product** Complete ( )

- ( ) ANSI A137.3-2017 Product Standard
- ( ) ANSI A108.19-2017 Installation Standard
- Installation procedures or techniques not contained within the ANSI A108.19-2017 installation standard will not be recognized as approved methods of installation. Deviations from ANSI 108.19-2017 must be approved.

**2. Packing and Packages** *Tech guide sec. 1&2* Complete ( )

- ( ) Crates - packaging specifications

**3. Handling** *Tech guide sec. 3* Complete ( )

- ( ) 84" extended forks from ends, 44" from side
- ( ) Manual handling and storage
- ( ) Crates - Metal collars and removal of side board

**4. Current Applications** *Tech guide sec. 4.2 - 4.4* Complete

- ( ) Interior Walls ( ) Interior Floors ( ) Countertops
- ( ) Exterior Walls

**5. Suitable Substrates** *Tech guide sec. 4.5 & 4.6* Complete ( )

- |                        |                                     |
|------------------------|-------------------------------------|
| <b>3+ Walls</b>        | <b>5.6 Floors</b>                   |
| ( ) Existing Ceramic   | ( ) Slab on grade, below, and above |
| ( ) Tile Backer Boards | ( ) Tile over tile, slab on grade,  |
| ( ) Concrete/CMU Walls | below, and above                    |
| ( ) Gypsum/Dry wall    |                                     |

**6. Substrate Preparation** *Tech guide sec. 4.7* Complete ( )

- ( ) <1/8 inch in 10 ft. and <1/16 inch in 2ft.

**7. Movement Joints** *Tech guide sec. 4.8* Complete ( )

- ( ) Movements joints *refer to EJ171*

**8. Qualified Labor** *Tech guide sec. 4.9* Complete ( )

- ( ) Qualified Labor *refer to ANSI 108.19 section 10*

**9. Equipment** *Tech guide sec. 5.4* Complete ( )

- ( ) Sure grip gloves
- ( ) Safety Glasses
- ( ) Dust masks
- ( ) 2 person crew
- ( ) Rail cutter w/ small scoring wheel
- ( ) Sander w/ pad
- ( ) Raimondi beat in paddle
- ( ) Trowels
- ( ) Handling frame w/ suction cups
- ( ) Daimond tipped core bits
- ( ) Diamond sanding pads
- ( ) Angle Grinder-with porcelain blade (such as Alpha LM0438)
- ( ) Profiling tool-Kera Edge or profiling wheels

**10. Install 3+ Walls/5.6 Floors** *Tech guide sec. 5* Complete ( )

- ( ) Cutting & drilling *sec. 5.5 and 5.7*
- ( ) Mortar Application *sec. 5.8*
- ( ) Application of the tile to the substrate *sec. 5.9*
- ( ) Lippage control devices-removable cap *sec. 5.9*
- ( ) Grouting *sec. 5.10*
- ( ) Edge treatments and Profiles *sec. 5.11*
- ( ) Critical Review Points *sec. 5.12*

**11. Cleaning & Maintenance** *Tech guide sec. 6* Complete ( )

- ( ) Cleaning after application ( ) Surface Textures
- ( ) Routine cleaning

**12. Technical Performance** *Tech guide sec. 7* Complete ( )

- ( )

**13. Setting Materials** *Tech guide sec. 8* Complete ( )

- ( )

**14. Ext. Direct Bond Guidelines** *Tech guide sec.9* Complete ( )

- ( ) Exterior

# Training Checklist



## Contact information for Crossville/Laminam trained contractors for website listing.

Company: _____	Company Phone: _____
Company Address: _____	Company Email: _____
Company City: _____	Company State: _____ Zip: _____

**Do you want to be listed on our website as a company that has a Laminam showroom display (Yes/No):** \_\_\_\_\_  
(Showroom display status requires at least one complete set of Laminam sample folders. Please contact your local distributor for details on how to order)